



BRUHATH BANGALORE MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Improvements to drain and Providing Asphalting to road at Havnoor Layout and Surrounding in ward No 14 Bagalagunte
2	Estimate Cost in Lakhs	100.00
3	Amount of Contract	8423033.17
4	Name of Contractor	Sri. Shivalingaiah Sathis
5	Agreement No & Date under which work order has been issued	EE/DD/AGR/89 /22-23, Dt.19.07.2022
6	Time limit originally fixed for complete of work	19.07.2022 to 16.11.2022 Total 120 Days
7	Time now applied for	16.11.2022 to 15.06.2023 Total 211 Days
8	Date of recommending time limit applied for	16.11.2022 to 15.06.2023 Total 211 Days
9	Balance work remaining to be done	-
10	Probable time required for completion of time remaining work	-
11	Cost of work charged establishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reason for extension of time	2023ರ ವಿಧಾನಸಭಾ ಸಾರ್ವತ್ರಿಕ ಚುನಾವಣೆ ನೀತಿ ಸಂಹಿತೆ ಜಾರಿಯಲ್ಲಿದ್ದ ಕಾರಣ ನಿಗದಿತ ಅವಧಿಯೊಳಗೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.
14	Remarks by the Executive Engineer	ಈ ಪ್ರಸ್ತಾವನೆಯು ಒಪ್ಪಿಗೆ ಪಡೆಯಲ್ಪಟ್ಟಿದೆ 16.11.2022
15	Daily fine Proposed	


Assistant Engineer
Ward No 14


Assistant Executive Engineer
T.Dasarahalli Sub Division


Executive Engineer
Dasarahalli Division

ಮುಖ್ಯ ಅಧಿಕಾರಿಗಳು
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಸಾರ್ವಜನಿಕ ಕಾರ್ಯದ ವಿಭಾಗ